

Background and Issues for Congressional Oversight of ARRA Broadband Awards

Updated August 4, 2015

Congressional Research Service

<https://crsreports.congress.gov>

R41775

Summary

The American Recovery and Reinvestment Act (ARRA, P.L. 111-5) provided an unprecedented level of federal funding for broadband projects across the nation. These projects are intended to expand broadband availability and adoption in unserved and underserved areas, which in turn is believed to contribute to increased future economic development in those areas.

The ARRA provided nearly \$7 billion for broadband grant and loan programs to be administered by two separate agencies: the National Telecommunications and Information Administration (NTIA) of the Department of Commerce (DOC) and the Rural Utilities Service (RUS) of the U.S. Department of Agriculture (USDA). With the ARRA broadband projects awarded and with many complete and others nearing completion, NTIA and RUS are monitoring the awards to protect against waste, fraud, and abuse, and to ensure that each project reaches its promised milestones, goals, and outcomes. A key oversight role is played by the Offices of Inspector General in the DOC and the USDA, which are monitoring the projects for waste, fraud, and abuse, and are investigating specific complaints. Both NTIA and RUS have the authority to reclaim and recover awards (either for cause or in cases where awardees decide not to pursue the project) and return the deobligated funds to the U.S. Treasury. Meanwhile, all undisbursed federal funds for the ARRA broadband program will be returned to the Treasury on September 30, 2015.

Congress plays an important oversight role. A number of committees, including the House Committee on Energy and Commerce; the House Committee on Agriculture; the Senate Committee on Commerce, Science, and Transportation; the Senate Committee on Agriculture, Nutrition, and Forestry; and the House and Senate Appropriations Committees have jurisdiction over the ARRA broadband programs in NTIA and RUS.

As the ARRA broadband projects move toward completion, the primary issue for Congress is how to ensure that the money is being spent wisely and will most effectively provide broadband service to areas of the nation that need it most, while at the same time minimizing any unwarranted disruption to private sector broadband deployment. A rising concern is whether all projects will be completed by the September 30, 2015, deadline. If not, all unspent monies will be returned to the U.S. Treasury for deficit reduction. Congress will also be assessing how the broadband stimulus projects fit into the overall goals of the National Broadband Plan.

Contents

Background	1
Where Is the Money Going?.....	1
Awards by State.....	2
Awards by Entity Type	2
Awards by Project Type.....	3
Awards by Technology	3
Will Projects Be Completed by the September 30, 2015, Deadline?	4
BIP Status.....	5
BTOP Status	5
Oversight Activities	6
Reporting Requirements.....	6
Transparency	7
Inspector General Reports.....	7
Program Evaluation.....	8
GAO Reporting	9
Problems with Particular Awards	9
Issues for Congress.....	10
Program Deadline.....	10
Congressional Oversight	11
Awards in Project Areas with Existing Broadband Service	12
Funding for Oversight and Program Administration.....	15
Stimulus Awards and the National Broadband Plan.....	15

Tables

Table 1. BTOP Awards by Grantee Entity Type	2
Table 2. BIP Infrastructure Awards by Entity Type	2
Table 3. BTOP Awards by Project Type	3
Table 4. BIP Awards by Project Type	3
Table 5. BTOP Infrastructure Awards by Type of Technology	4
Table 6. BIP Infrastructure Awards by Type of Technology	4
Table A-1. State-by-State Distribution of All BTOP, SBDD, and BIP Awards	17
Table A-2. State-by-State Per Capita Distribution of BTOP and BIP Awards.....	19

Appendixes

Appendix.	17
----------------	----

Contacts

Author Information.....	20
-------------------------	----

Background

Signed into law on February 17, 2009, the American Recovery and Reinvestment Act (ARRA, P.L. 111-5) provided \$7.2 billion for broadband grant and loan programs at the National Telecommunications and Information Administration (NTIA) of the Department of Commerce (DOC) and the Rural Utilities Service (RUS) of the U.S. Department of Agriculture (USDA).¹

The ARRA directed broadband grant and loan funding in the following way:

- \$4.7 billion² to NTIA/DOC for a broadband grant program including broadband infrastructure grants, grants for expanding public computer capacity, and grants to encourage sustainable adoption of broadband service. The NTIA grant program is called the Broadband Technology Opportunity Program (BTOP).
- \$2.5 billion to RUS/USDA for broadband grants, loans, and loan/grant combinations. The law stated that 75% of the area to be served by an eligible project must be a rural area. The RUS broadband grant and loan program is called the Broadband Initiatives Program (BIP).

Subsequently, P.L. 111-226, signed into law on August 10, 2010, rescinded \$302 million of unobligated BTOP money from NTIA.

There were two rounds of ARRA broadband funding. Both NTIA and RUS evaluated and scored each application based on the proposed project's purpose, benefits, viability, budget, and sustainability. The ARRA mandated that all funding be obligated and awarded by September 30, 2010, and as of October 1, 2010, all ARRA broadband funds were awarded.

For both BTOP and BIP, all projects will be closed out and unobligated funds returned to the U.S. Treasury on September 30, 2015.³

Where Is the Money Going?

As of October 1, 2010, all BTOP and BIP awards were announced. In total, NTIA and RUS announced awards for 553 projects,⁴ constituting \$7.465 billion in federal funding. This included 233 BTOP projects (totaling \$3.936 billion) and 320 BIP projects (totaling \$3.529 billion).⁵ Of the \$7.465 billion total announced, \$6.273 billion was grant funding, and \$1.192 billion was loan funding.

¹ For more detailed information on the ARRA broadband programs, see CRS Report R40436, *Broadband Infrastructure Programs in the American Recovery and Reinvestment Act*, by Lennard G. Kruger, and CRS Report R41164, *Distribution of Broadband Stimulus Grants and Loans: Applications and Awards*, by Lennard G. Kruger.

² Of this total, the ARRA directed \$350 million to NTIA for funding broadband data gathering and implementation of the State Broadband Data and Development Grant program. A small portion of this money was allocated to the Federal Communications Commission (FCC) for the purpose of preparing a National Broadband Plan.

³ U.S. Government Accountability Office, *USDA Should Include Broadband Program's Impact in Annual Performance Reports*, GAO-14-511, June 2014, p. 12, available at <http://www.gao.gov/assets/670/664129.pdf>.

⁴ This figure does not include BTOP's State Broadband Data & Development (SBDD) grants (56 awards totaling \$293 million to each of the 50 states, territories, and the District of Columbia). SBDD grants fulfill the ARRA's requirement that NTIA prepare a national broadband map. SBDD grants also support state efforts to foster efficient and creative use of broadband.

⁵ The amount awarded by BIP exceeds the amount appropriated by ARRA because BIP awards consist partially of loans, which are subsidized by a comparatively smaller amount of budget authority.

Awards by State

Table A-1 in the Appendix shows a state-by-state breakdown of BTOP and BIP funding, while **Table A-2** shows per capita BTOP and BIP funding by state. Funding is associated with a state based on the service area covered by the project. For BTOP grants, amounts shown may include the NTIA-estimated per-state share of any awards that impact multiple states.

Awards by Entity Type

Table 1 and **Table 2** show BTOP and BIP awards by the type of entity that received the awards. Most BTOP awards went to government entities (states and localities) and nonprofit organizations, while a quarter of awards went to for-profit entities. By contrast, the vast majority of BIP infrastructure awards (90%) went to for-profit corporations or cooperatives (primarily private telecommunications providers offering last-mile rural broadband service).

Table 1. BTOP Awards by Grantee Entity Type

Entity Type	Number of Awards	% of Total Awards
Government	89	38%
Nonprofit	58	25%
For-Profit	55	24%
Higher Education	25	11%
Tribe	6	2%
Total	233	100%

Source: Department of Commerce, National Telecommunications and Information Administration, *The Broadband Technology Opportunities Program: Expanding Broadband Access and Adoption in Communities Across America, Overview of Grant Awards*, December 14, 2010, p. 3, available at http://www.ntia.doc.gov/reports/2010/NTIA_Report_on_BTOP_12142010.pdf.

Table 2. BIP Infrastructure Awards by Entity Type

Entity Type	Number of Awards	Total Grant (\$millions)	Total Loan (\$millions)	Total Award (\$millions)
For-Profit Corporation	202	1,183	544	1,727
Cooperative or Mutual	65	740	486	1,226
Public Entity	13	209	123	332
Nonprofit Corporation	8	67	20	87
Indian Tribe	9	34	17	51
Total	297	2,233	1,191	3,425

Source: U.S. Department of Agriculture, Rural Utilities Service, *December 27, 2010 RUS Quarterly ARRA Report*, p. 5, available at http://www.rurdev.usda.gov/supportdocuments/BIPQuarterlyReport_12-10.pdf.

Awards by Project Type

Table 3 and **Table 4** provide breakdowns of BTOP and BIP awards by project type. Most of the BTOP infrastructure projects were for “middle mile”—that is, a broadband infrastructure project that does not predominantly provide broadband service to end users or to end-user devices, and may include interoffice transport, backhaul, Internet connectivity, or special access. In contrast, most BIP awards were for “last-mile” projects, which is any infrastructure project the predominant purpose of which is to provide broadband access to end users or end-user devices.

Table 3. BTOP Awards by Project Type

	Number of Grants	Grant funding awarded	Percentage of Total Number of Grants	Percentage of Total Grant Funding Awarded
Infrastructure ^a	123	\$3.46 billion	53%	88%
Public Computer Centers	66	\$201 million	28%	5%
Sustainable Broadband Adoption	44	\$250.7 million	19%	6%
Total	233	\$3.94 billion	100%	100%

Source: Department of Commerce, National Telecommunications and Information Administration, *The Broadband Technology Opportunities Program: Expanding Broadband Access and Adoption in Communities Across America, Overview of Grant Awards*, December 14, 2010, p. 3, available at http://www.ntia.doc.gov/reports/2010/NTIA_Report_on_BTOP_12142010.pdf.

- a. The Infrastructure projects include seven grants totaling approximately \$382 million for projects to deploy public safety broadband networks.

Table 4. BIP Awards by Project Type

	Number of Projects	Grants (\$millions)	Loans (\$millions)	Total Awards (\$millions)
Last Mile	285	2,142	1,110	3,253
Middle Mile	12	91	82	173
Satellite	4	100	0	100
Technical Assistance	19	3	0	3
Total	320	2,337	1,191	3,529

Source: U.S. Department of Agriculture, Broadband Initiatives Program, Awards Report, *Advancing Broadband: A Foundation for Strong Rural Communities*, January 2011, p. 2, available at http://www.rurdev.usda.gov/supportdocuments/RBBreport_V5ForWeb.pdf.

Awards by Technology

Deployment of broadband infrastructure can encompass a number of different types of technologies, including fiber, wireless, cable modem, digital subscriber line (DSL), satellite, and

others. **Table 5** and **Table 6** show the types of technologies that are being deployed by funded BTOP and BIP infrastructure projects. Most BTOP projects (92%) are either fiber or fiber in tandem with wireless technology. This reflects the fact that most BTOP projects are middle mile.

Table 5. BTOP Infrastructure Awards by Type of Technology

Technology	Number of awarded projects	Percentage of total infrastructure projects
Fiber	89	72%
Fiber and Wireless	24	20%
Wireless	10	8%
Total	123	100%

Source: Department of Commerce, National Telecommunications and Information Administration, *The Broadband Technology Opportunities Program: Expanding Broadband Access and Adoption in Communities Across America, Overview of Grant Awards*, December 14, 2010, p. 3, available at http://www.ntia.doc.gov/reports/2010/NTIA_Report_on_BTOP_12142010.pdf.

Table 6. BIP Infrastructure Awards by Type of Technology

Technology	Number of Awarded Projects	Percentage of Total Infrastructure Projects
Wireline	213	72%
Wireless	51	17%
Wireless/Wireline	33	11%
Total	297	100%

Source: U.S. Department of Agriculture, Broadband Initiatives Program, Awards Report, *Advancing Broadband: A Foundation for Strong Rural Communities*, January 2011, p. 4, available at http://www.rurdev.usda.gov/supportdocuments/RBBreport_V5ForWeb.pdf.

Will Projects Be Completed by the September 30, 2015, Deadline?

Pursuant to statute,⁶ both NTIA and RUS are preparing to close out all BTOP and BIP projects by September 30, 2015.⁷ Section 1306 of the Dodd-Frank Wall Street Reform and Consumer Protection Act (P.L. 111-203) requires that any and all unspent monies be returned to the U.S.

⁶ Section 1603 of ARRA stated that “all funds appropriated in this Act shall remain available for obligation until September 30, 2010, unless expressly provided otherwise in this Act.” 31 USC 1551 states that “on September 30 of the 5th fiscal year after the period of availability for obligation of a fixed appropriation account ends, the account shall be closed and any remaining balance (whether obligated or unobligated) in the account shall be canceled and thereafter shall not be available for obligation or expenditure for any purpose.”

⁷ U.S. Government Accountability Office, *USDA Should Include Broadband Program’s Impact in Annual Performance Reports*, GAO-14-511, June 2014, p. 12, available at <http://www.gao.gov/assets/670/664129.pdf>.

Treasury for the purpose of deficit reduction. Unspent BIP or BTOP money cannot be reallocated for other purposes, programs, or projects.

Both BIP and BTOP projects draw down funds as they progress. Concerns have been raised that some BTOP and BIP projects may not be completed by the September 30, 2015, deadline, and that all funding not yet drawn down will be returned to the U.S. Treasury. Under this scenario, any uncompleted projects would have to find alternate sources of funding if they are to be completed after September 30, 2015.

BIP Status

According to the latest *Broadband Initiatives Quarterly Report*, 297 broadband infrastructure project loans and grants were awarded by RUS. Of this amount, there were 42 rescissions (14% of the total), accounting for \$325 million returned to the U.S. Treasury. As of March 31, 2015, of the remaining 255 active projects, 180 were partially operational (meaning service is provided to some of the project's proposed service territory); 68 were fully operational or complete; and 7 were under construction. Out of the \$3.1 billion awarded to active projects, \$2.560 billion had been advanced by RUS as of March 31, 2015.⁸

Concerns have arisen in Congress that all projects may not be completed before the funding deadline of September 30, 2015. At a House Committee on Agriculture hearing held on July 29, 2014, the RUS Administrator stated that "June of 2015 is our contractual requirement that [projects] be substantially complete, and by the end of September by statute the funds will be no longer available."⁹

On July 28, 2015, *Politico* released an investigative report stating that "roughly half of the nearly 300 projects RUS approved as part of the 2009 Recovery Act have not yet drawn down the full amounts they were awarded," and that "as much as \$277 million in still-untapped federal funds" remain with the September 30, 2015, deadline approaching.¹⁰

On August 2, 2015, RUS Administrator Brandon McBride issued a statement to *Telecompetitor* stating that "[m]ore than 90 percent of the funding has been drawn down and all but a few projects will meet their goals before the fiscal year is over."¹¹

BTOP Status

According to the 24th *BTOP Quarterly Report*, as of December 31, 2014, 12 BTOP grant projects were still active, while 212 BTOP projects had completed their project activities.¹² As of December 31, 2014, grant recipients drew down \$3.65 billion, or 91%, of federal grant funds.

⁸ U.S. Department of Agriculture, Rural Utilities Service, *Broadband Initiatives Program Quarterly Report As of 3/31/2015*, p. 1-2, available at <http://www.rd.usda.gov/files/reports/utpBroadbandInitiativesProgramReportMarch2015.pdf>.

⁹ Testimony of John Padalino, Administrator, Rural Utilities Service, in Hearing before the House Subcommittee on Livestock, Rural Development, and Credit, Committee on Agriculture, 113th Congress, 2nd Session, July 29, 2014, p. 13, available at <http://agriculture.house.gov/sites/republicans.agriculture.house.gov/files/transcripts/113/113-19.pdf>.

¹⁰ Tony Romm, *Politico*, "Wired to Fail," July 28, 2015, available at <http://www.politico.com/story/2015/07/broadband-coverage-rural-area-fund-mishandled-120601.html>.

¹¹ Joan Engebretson, *Telecompetitor*, "RUS Broadband Stimulus \$3.5 Billion Program: Was it a Failure?" updated August 2, 2015, available at <http://www.telecompetitor.com/rus-broadband-stimulus-3-5-billion-program-was-it-a-failure/>.

¹² National Telecommunications and Information Administration, *Broadband Technology Opportunities Program*

With regard to project completion, the primary area of concern is the public safety broadband projects. In 2010, NTIA awarded seven public safety grants to construct interoperable communications networks for first responders. However, with the passage of the Middle Class Tax Relief and Job Creation Act of 2012 (P.L. 112-96), which authorized and funded a national public safety broadband network (FirstNet),¹³ the seven BTOP public safety projects were partially suspended pending spectrum leasing agreements between each project and FirstNet. Ultimately, four projects reached a spectrum leasing agreement (Colorado, New Mexico, New Jersey, and Los Angeles), one was able to move forward without a spectrum leasing agreement (Charlotte, NC), and two (Mississippi and Motorola) were unable to reach a spectrum leasing agreement and are in the process of closing out their awards.¹⁴

The partial suspension of the public safety projects has presented challenges to the successful completion of these projects by September 30, 2015. According to the *24th BTOP Quarterly Report*, as of December 31, 2014, \$274 million or 72% of the funds allocated to the public safety projects had not yet been drawn down.¹⁵

Oversight Activities

With the awards phase completed, the focus shifted to oversight and monitoring of funded projects. For each project, federal funds are drawn down incrementally as various milestones are reached (for example, meeting environmental and historic preservation requirements, resolving rights of way issues, arriving at various phases of construction, etc.). Recipients and subrecipients are monitored by agency staff to ensure that project goals, performance, timelines, milestones, budgets, and other requirements are being met. In cases where NTIA or RUS detects waste, fraud, or abuse, or where it is determined that the awardee is not fulfilling the terms of the award conditions, the agencies have the authority to take back the funding (deobligate) and return the money to the U.S. Treasury.

Reporting Requirements

The ARRA directed that all award recipients file quarterly and annual reports with the corresponding funding agency. Reports provide detailed financial and project deployment information. NTIA is mandated by ARRA to report every 90 days on the status of BTOP to the House and Senate Appropriations Committees, the House Committee on Energy and Commerce, and the Senate Committee on Commerce, Science and Transportation.¹⁶ The ARRA required the Secretary of Agriculture to submit a report to the House and Senate Appropriations Committees on planned spending and actual obligations, describing the use of ARRA funds for the RUS broadband programs, not later than 90 days after enactment, and quarterly thereafter until all funds were obligated.¹⁷

(BTOP) *24th Quarterly Program Status Report*, May 2015, p. 4, available at http://www.ntia.doc.gov/files/ntia/publications/ntia_btop_24th_qtrly_report_may_2015.pdf.

¹³ For more information on FirstNet, see CRS Report R42543, *The First Responder Network (FirstNet) and Next-Generation Communications for Public Safety: Issues for Congress*, by Linda K. Moore.

¹⁴ NTIA, *24th Quarterly BTOP Status Report*, p. 3-4.

¹⁵ *Ibid*, p. 4.

¹⁶ NTIA Quarterly Status Reports on BTOP are available at <http://www2.ntia.doc.gov/BTOP-Reports#quarterly>.

¹⁷ The latest BIP Quarterly Report is available at <http://www.rd.usda.gov/files/reports/utpBroadbandInitiativesProgramReportMarch2015.pdf>.

Transparency

As directed by the ARRA, NTIA maintains a publicly available website that provides, for each BTOP grant, detailed project descriptions, all quarterly progress reports from the recipient to NTIA, all official award documentation (including the project application), and environmental documents.¹⁸ By contrast, RUS provides only brief (single-paragraph) project summaries for each award.¹⁹ The ARRA did not contain any specific transparency mandates for the BIP/RUS program.

Inspector General Reports

To date, the Office of Inspector General (OIG) at the Department of Commerce has issued a series of audits and reports on BTOP.²⁰ On June 25, 2014, OIG released an audit of BTOP's inventory of excess equipment.²¹ OIG also examined BTOP closeout procedures to determine whether adequate closeout policies and procedures are being established.²²

According to DOC Inspector General Todd Zinser, five issues must be addressed by NTIA over the life of the program: whether slow awardee spending could result in unfinished grant projects, additional monitoring of equipment procurement, awardee grant match documentation, the need to assess the impact that the recently established FirstNet program may have on existing BTOP public safety projects, and concerns over funding questions about 2013 and beyond related to BTOP oversight.²³

Until 2011, the USDA OIG had not reviewed the BIP program, instead leaving that review to the Government Accountability Office (GAO).²⁴ OIG has previously reviewed (in 2005 and 2009) the existing RUS Rural Broadband Access Loan and Loan Guarantee Program and made a number of criticisms, primarily that too many loans were made in areas with preexisting broadband service and in areas that were not sufficiently rural.

The first USDA OIG audit of BIP was released on March 29, 2013.²⁵ Based on a review of 86 approved BIP applications, OIG found that RUS complied with Recovery Act provisions with respect to program implementation, and that RUS addressed previous GAO audit

¹⁸ All of this information is available at <http://www2.ntia.doc.gov/awards>.

¹⁹ Available at <http://www.rurdev.usda.gov/supportdocuments/Round1and2%20Awardees.pdf>.

²⁰ For a complete list, see Testimony of Ann C. Eilers, Principal Assistant Inspector General for Audit and Evaluation, U.S. Department of Commerce, before the House Subcommittee on Communications and Technology, Committee on Energy and Commerce, February 27, 2013, pp. 19-22, available at <http://docs.house.gov/meetings/IF/IF16/20130227/100331/HHRG-113-IF16-Wstate-EilersA-20130227.pdf>.

²¹ See <http://www.oig.doc.gov/OIGPublications/OIG-14-023-A.pdf>.

²² See <http://www.oig.doc.gov/OIGPublications/OIG-14-010-A.pdf>.

²³ Testimony of the Honorable Todd J. Zinser, Inspector General, U.S. Department of Commerce, before the House Subcommittee on Communications and Technology, Committee on Energy and Commerce, May 16, 2012, pp. 3-15, available at <http://energycommerce.house.gov/sites/republicans.energycommerce.house.gov/files/Hearings/CT/20120516/HHRG-112-IF16-Wstate-ZinserT-20120516.pdf>.

²⁴ See Statement of Mark L. Goldstein, Director, Physical Infrastructure Issues, Government Accountability Office, *Broadband Programs Awards and Risks to Oversight*, before the House Subcommittee on Communications and Technology, Committee on Energy and Commerce, February 10, 2011, available at <http://www.gao.gov/assets/130/125463.pdf>.

²⁵ U.S. Department of Agriculture, Office of Inspector General, *American Recovery and Reinvestment Act of 2009—Broadband Initiatives Program—Pre-Approval Controls*, Audit Report 09703-0001-32, March 2013, available at <http://www.usda.gov/oig/webdocs/09703-0001-32.pdf>.

recommendations. OIG also found that funded projects sometimes overlapped preexisting RUS-subsidized providers and that 10 projects, totaling over \$91 million, were funded even though they would not be completed within the three-year time frame that had been established by RUS. OIG also found that RUS could have focused the BIP program more exclusively on rural residents without broadband access.

The second audit assessed RUS controls over BIP awardees' fulfillment of their grant and grant/loan agreements and was released on August 22, 2013.²⁶ OIG found that BIP performance measures do not effectively show BIP outcomes, that there were grant award components in excess of the 75% cap, and that BIP funds were not always proportionally advanced.

Program Evaluation

There is another question separate from how effectively the broadband awards are being managed by the agencies and implemented by the recipients: how effective overall are the ARRA broadband programs in meeting the goals of providing broadband service to unserved and underserved areas, increasing broadband adoption levels, and generally contributing to the nation's economic development? Both NTIA and RUS have released estimates of jobs directly created, miles of broadband network deployed, number of homes connected, and other measures. According to the latest *Broadband Initiatives Program Quarterly Report*, as of March 31, 2015, 230,323 total broadband subscribers received new or improved broadband as a result of BIP projects.²⁷ According to the 24th *BTOP Quarterly Report*, BTOP grant recipients generated a total of 671,000 new subscribers.²⁸

Evaluating the overall performance and impact of broadband programs is complex. Not only must the validity of the agency estimates be assessed, it is also necessary to take into account broadband deployment that might have occurred without federal funding. Additionally, calculating the overall economic impact of broadband deployment on a region must account for a variety of outside factors that may not necessarily be associated with the deployment of broadband.

On September 20, 2010, NTIA awarded a \$5 million, four-year contract to Potomac, MD-based ASR Analytics to measure the impact of BTOP grants on broadband availability and adoption and on economic and social conditions in areas served by grantees.²⁹ Funding for the award was obtained through the Department of Interior's National Business Center. According to NTIA, the study "will result in reports and case studies to help inform the government on the economic impact of BTOP grant funding, as well as identify factors influencing performance and impact that can be used to inform future private and/or public sector investments."³⁰

On September 15, 2014, ASR Analytics submitted its final report to NTIA. Findings include:

- The additional broadband infrastructure provided by BTOP could be expected to create more than 22,000 long-term jobs and generate more than \$1 billion in additional household income each year.

²⁶ U.S. Department of Agriculture, Office of Inspector General, *American Recovery and Reinvestment Act of 2009—Broadband Initiatives Program—Post-Award Controls*, Audit Report 09703-0002-32, August 2013, available at <http://www.usda.gov/oig/webdocs/09703-0002-32.pdf>.

²⁷ *Broadband Initiatives Program Quarterly Report As of March 31, 2015*, p. 3.

²⁸ 24th *BTOP Quarterly Report*, p. 2.

²⁹ "BIP Disbursements Totaled \$3.5 Billion: Metrics Concerns Expressed," *Communications Daily*, October 21, 2010.

³⁰ *BTOP Quarterly Program Status Report*, November 2010, p. 7, available at http://ntia.doc.gov/recovery/BTOP/BTOP_QuarterlyReport_11172010.pdf.

- Community anchor institutions, like schools and libraries, served by BTOP infrastructure grantees in the sample experienced a decline in broadband prices of approximately 95%, while increasing their broadband capacity almost seven times.
- Based on the evaluation study sample of BTOP communities, more than 4.3 million people across the United States gained broadband availability from June 30, 2011, to June 30, 2013.

Notwithstanding NTIA and RUS efforts to assess the economic impacts of their programs, it is likely that policy makers will seek independent evaluations that assess the long-term effects of ARRA broadband programs on jobs, economic growth, and prosperity.

GAO Reporting

The Recovery Act required GAO to examine the use of Recovery Act funds and to report on the quarterly estimates of jobs funded. As part of this mandate, a September 2012 GAO report found that data limitations “make it difficult to fully measure the effect of BTOP and BIP on expanding access to adoption of broadband.”³¹ In particular, GAO recommended that “RUS take steps to improve the quality of its data on the number of fiber miles and wireless access points created by BIP projects.”³²

A subsequent GAO report released in June 2014 identified concerns over adequate staffing to provide adequate oversight of BIP projects not yet completed and closed out. The GAO report also found that USDA’s annual performance reports do not track BIP performance against a related goal.³³

Problems with Particular Awards

With over 550 broadband awards announced, it is to be expected that there will be instances where recipients may decide to decline or return the award, where DOC or USDA may decide to suspend or revoke the award, or where formal complaints may be filed with the DOC or USDA Inspectors General.

Of the 320 awards originally announced, RUS has rescinded 42 BIP awards totaling \$325 million returned to the U.S. Treasury.³⁴ Of the 233 original BTOP awards, 9 awards (totaling \$183 million) have been rescinded.³⁵

Meanwhile, the following includes specific complaints or issues with BTOP or BIP projects that have been publicly reported:

- A \$50 million BTOP grant to construct the San Francisco Bay Area Wireless Enhanced Broadband (BayWEB) project has been the subject of an inquiry by

³¹ U.S. Government Accountability Office, *Broadband Programs Are Ongoing, and Agencies’ Efforts Would Benefit from Improved Data Quality*, GAO-12-937, September 2012, p. i, <http://www.gao.gov/assets/650/648355.pdf>.

³² Ibid.

³³ U.S. Government Accountability Office, *USDA Should Include Broadband Program’s Impact in Annual Performance Reports*, GAO-14-511, June 2014, pp. 16, 21, <http://www.gao.gov/assets/670/664129.pdf>.

³⁴ Rural Utilities Service, *Status of Broadband Initiatives Program as of 8/26/13*, available at http://www.rurdev.usda.gov/Reports/utpRUSBIPStatusReport_Q32013.pdf.

³⁵ *Eighteenth BTOP Quarterly Progress Status Report*, September 2013, p. 1, available at http://www.ntia.doc.gov/files/ntia/publications/ntia_btop_18th_quarterly_report.pdf.

the Department of Commerce Office of the Inspector General. The IG examined the procedures followed by NTIA in reviewing an initial complaint by the County of Santa Clara and City of San Jose and found that there were misrepresentations in the project application regarding project readiness and governance.³⁶

- In response to a request from a congressional request to review the BTOP grant awarded to the state of West Virginia, the DOC Office of the Inspector General found that the grantee had not demonstrated that BTOP funds for purchasing routers were spent cost effectively, had not effectively managed and tracked router inventory, and did not administer agreements with community anchor institutions for the receipt of federal property.³⁷
- A complaint was filed with RUS calling for an investigation and suspension of a \$66.4 million award (\$56.4 million loan, \$9.9 million grant) to Lake County, MN, for construction of the Lake County Fiber Network. The complaint, filed by Mediacom, alleges that the project lacks the financial viability to repay the loan and that Lake County lacks the legal authority to build the network.³⁸
- A \$100 million BTOP project in Colorado, called EAGLE-Net, has been criticized for program waste and overbuilding.³⁹ The project had been suspended by NTIA in December 2012 due to problems meeting environmental requirements and was resumed in May 2013. Meanwhile, the DOC Office of the Inspector General included the EAGLE-Net project in an audit of BTOP programs.⁴⁰

Issues for Congress

In the 114th Congress, a number of committees—including the House Committee on Energy and Commerce; the House Committee on Agriculture; the Senate Committee on Commerce, Science, and Transportation; the Senate Committee on Agriculture, Nutrition, and Forestry; and the House and Senate Appropriations Committees—have continued to monitor the ARRA broadband programs in NTIA and RUS.

Program Deadline

With the September 30, 2015, deadline approaching, Congress has expressed concern that some BIP and BTOP projects may not be fully completed before all unspent funding permanently returns to the U.S. Treasury for deficit reduction. The July 28, 2015, *Politico* article on BIP (“Wired to Fail”), as well as delays in the BTOP public safety projects have sparked these concerns.

³⁶ See <http://www.oig.doc.gov/OIGPublications/OIG-11-024-I.pdf>.

³⁷ Testimony of Ann C. Eilers, Principal Assistant Inspector General for Audit and Evaluation, U.S. Department of Commerce, before the House Subcommittee on Communications and Technology, Committee on Energy and Commerce, February 27, 2013, p. 9, available at <http://docs.house.gov/meetings/IF/IF16/20130227/100331/HHRG-113-IF16-Wstate-EilersA-20130227.pdf>.

³⁸ “Minnesota Stimulus Project Under Attack,” *Communications Daily*, March 17, 2011.

³⁹ Edward Wyatt, “Waste Is Seen in Program to Give Internet Access to Rural U.S.,” *New York Times*, February 11, 2013, available at <http://www.nytimes.com/2013/02/12/technology/waste-is-seen-in-program-to-give-internet-access-to-rural-us.html>.

⁴⁰ See <http://www.oig.doc.gov/OIGPublications/OIG-14-011-M.pdf>.

Options for Congress would be to do nothing and allow all unspent monies for these projects to expire; pass legislation that would extend the deadline for BIP and/or BTOP projects; or pass new appropriated funding to continue these projects after September 30, 2015.

An amendment proposed to the highway bill (S.Amdt. 2285 to H.R. 22) by Senator Wicker (for himself, Senator Cochran, and Senator Feinstein) would provide that BTOP funding “shall remain available for expenditure through fiscal year 2020 for the purpose of liquidating valid obligations of active grants under such program.”

Congressional Oversight

The House Subcommittee on Communications and Technology has held four hearings specifically focusing on BTOP and BIP. The first hearing, held on February 10, 2011, heard testimony from the Inspectors General of the Departments of Commerce and Agriculture. The second hearing, held on April 1, 2011, heard testimony from the Administrators of NTIA and RUS. The third hearing, held on May 16, 2012, heard testimony from the Administrators of NTIA and RUS and from the Offices of the Inspector General of the Departments of Commerce and Agriculture. The fourth hearing, held on February 27, 2013, heard testimony from NTIA and RUS, the DOC Office of the Inspector General, and from public witnesses.

In the 112th Congress, referring to the facts that a fraction of BTOP and BIP obligated funds had as yet been spent (as outlays), that the OIGs of both Commerce and Agriculture planned on investigating complaints about individual awards as they arise (or had already arisen), and that awards had already been returned by awardees, Subcommittee Chairman Walden cited the need for legislation, stating that “it is logical to expect that issues of fraud, waste, and abuse will start popping up now that the money is beginning to flow.”⁴¹ On April 5, 2011, the full committee approved legislation, introduced by Representative Bass as H.R. 1343, which contained the following provisions:

- NTIA and RUS were directed to take prompt and appropriate action to terminate for cause any BTOP or BIP award; cause may include an insufficient level of performance, wasteful spending, or fraudulent spending.
- Whether reclaimed by the agency for cause or returned voluntarily by the awardee, upon terminating an award NTIA or RUS was directed to immediately deobligate an amount equivalent to the award, less allowable costs, and return the money to the U.S. Treasury within 30 days.
- If NTIA or RUS receives information from the OIG of the Department of Commerce or the U.S. Department of Agriculture, or the Comptroller General of the United States, pertaining to material noncompliance or improper usage of award funds, the agencies shall decide within 30 days whether to terminate the award unless the official providing the information recommends that NTIA or RUS not make such a determination.
- When NTIA or RUS consider terminating an award, they shall, within three days, notify congressional committees of their determination and any action taken as a result of the determination, or why no action was necessary; in cases where a

⁴¹ Opening Statement of Chairman Greg Walden, Communications and Technology Subcommittee Hearing on H.R. ___, a Bill to Clarify NTIA and RUS Authority to Return Reclaimed Stimulus Funds to the U.S. Treasury, April 1, 2011, available at <http://republicans.energycommerce.house.gov/Media/file/Hearings/Telecom/040111/WaldenHEARINGOpening.pdf>.

determination is made not to terminate the award, the notification can be made on a confidential basis.

While RUS and NTIA (as well as minority Members on the Energy and Commerce Committee) supported H.R. 1343, they asserted that existing statute already required the agencies to return unused funds to the U.S. Treasury⁴² and to take steps against waste, fraud, and abuse. The Energy and Commerce Committee majority argued that the legislation would add another level of required reporting, establish formal timelines for agencies to respond to IG reports, and remove all ambiguity related to the requirement that agencies return unused funds to the U.S. Treasury. H.R. 1343 was also referred to the House Committee on Agriculture, which subsequently discharged the bill on September 29, 2011.

H.R. 1343 was reported by the Committee on House Energy and Commerce (H.Rept. 112-228) on September 29, 2011. On October 5, 2011, H.R. 1343 was considered by the House under suspension of the rules and passed by voice vote.

Also on October 5, 2011, a substantially identical bill, S. 1659, was introduced into the Senate by Senator Ayotte and referred to the Committee on Commerce, Science, and Transportation.

Awards in Project Areas with Existing Broadband Service

One of the ongoing concerns expressed by some Members of Congress is the extent to which grants and loans have been awarded to projects serving areas that may already have existing providers offering broadband service.⁴³ While the ARRA statute does not explicitly address the issue of existing providers, the law does direct RUS and NTIA to favor projects proposing to serve areas that have limited or no broadband service. For example, the ARRA specified that at least 75% of the area to be served by a RUS BIP project shall be in a rural area “without sufficient access to high-speed broadband service to facilitate economic development, as determined by the Secretary of Agriculture,” and that priority shall be given to “projects that provide service to the highest proportion of rural residents that do not have access to broadband service.”

Regarding NTIA’s BTOP program, the ARRA stated that the purpose of the program is to “provide access to broadband service to consumers residing in unserved areas of the United States” and to “provide improved access to broadband service to consumers residing in underserved areas of the United States.” At the same time, the ARRA directed NTIA to give higher consideration to projects that would increase affordability, subscribership, and broadband speeds to the greatest population of users in the area.

Thus, RUS and NTIA had some degree of flexibility in how to implement the grant and loan programs and how to define project eligibility with respect to the level of existing broadband service in proposed project areas. In the first-round Notice of Funds Availability (NOFA),⁴⁴ both NTIA and RUS used the same definition of unserved and underserved areas. Eligible “unserved areas” were defined as areas where at least 90% of households lacked access to terrestrial

⁴² According to NTIA Administrator Lawrence Strickling at the April 1 hearing, “NTIA’s authority to make new BTOP grant awards expired on September 30, 2010, and, to the extent there were any unobligated BTOP funds as of September 30, those funds expired and became unavailable at that time. Moreover, should any funds be deobligated in the future, the Pay It Back Act (Title XIII of the Dodd-Frank Wall Street Reform and Consumer Protection Act, P.L. 111-203), enacted in July 2010, requires NTIA to return withdrawn or recaptured BTOP or SBDD grant funds to the Treasury promptly and to return any remaining unobligated balances to the Treasury as of January 1, 2013.”

⁴³ Grant Gross, “US Lawmakers Question Use of Broadband Stimulus Funds,” *PC World*, March 4, 2010.

⁴⁴ Department of Agriculture and Department of Commerce, “Broadband Initiatives Program; Broadband Technology Opportunities Program; Notice,” 74 *Federal Register* 33104-33134, July 9, 2009.

broadband service. Eligible “underserved areas” for last-mile projects were defined as areas in which at least one of the following factors was met:

- no more than 50% of the households in the proposed funded service area have access to facilities-based, terrestrial broadband service at greater than the minimum broadband transmission speed;
- no broadband service provider advertises broadband transmission speeds of at least 3 megabits per second (Mbps) downstream; or
- the rate of broadband subscribership for the proposed funded service area is 40% of households or less.

Additionally, a proposed funded service area would qualify as underserved for middle-mile projects if one interconnection point terminated in a proposed funded service area that qualified as unserved or underserved for last-mile projects. For first-round BIP projects only, an additional project category called “Remote Area” was defined as an unserved, rural area 50 miles from the limits of a nonrural area.

In the second-round NOFAs (separate NOFAs were issued by RUS⁴⁵ and NTIA⁴⁶ respectively), the characterization of eligible project areas was altered. BIP projects were required to cover an area that was at least 75% rural and that did not have high speed access broadband service at the rate of 5 Mbps (upstream and downstream combined) in at least 50% of its area. Regarding BTOP projects (which in the second round were exclusively oriented toward large middle-mile projects called Comprehensive Community Infrastructure or CCI), virtually *all* proposed service areas were considered eligible, with the understanding that during the application evaluation, factors such as unserved and underserved areas, remoteness, and delivered speed would be considered.

In order to help assess the level of existing broadband service in proposed BIP and BTOP projects, RUS and NTIA established a process whereby existing providers were given 30 days to file a Public Notice Response (PNR) for each broadband infrastructure application received by the agencies. In the PNR, existing providers had the opportunity to indicate if they were already providing broadband service in each and any of the service areas within the proposed project area, and if they believed that the proposed project area did not meet the threshold of being unserved or underserved. In round one, based on their assessment of the public notice response from the existing service provider, the agencies could either reclassify the application from “unserved” to “underserved,” reject the application, or continue to consider the application as it was submitted. In round two, RUS stated that existing service providers were not required to provide a PNR, but they must do so in order for their existing services to be considered when determining the eligibility of the proposed funded service areas identified in the associated BIP application.

While the presence of a PNR likely indicates that an existing service provider is offering some level of broadband service somewhere within the proposed project area, it does not necessarily mean that the area is not unserved or underserved or that the existing service provider is providing adequate broadband service in terms of such factors as coverage, affordability, or speed. On the other hand, the lack of a public notice response does not necessarily indicate the absence of an existing service provider within the proposed service area; rather an existing

⁴⁵ Department of Agriculture, Rural Utilities Service, “Broadband Initiatives Program,” 75 *Federal Register* 3820-3837, January 22, 2010.

⁴⁶ Department of Commerce, National Telecommunications and Information Administration, “Broadband Technology Opportunities Program,” 75 *Federal Register* 3792-3820, January 22, 2010.

service provider might simply have declined to file a public notice response within the 30-day period.

Based on the PNR data provided in the BroadbandUSA Applications Database and the *Round Two Application Directory*,⁴⁷ about two-thirds of awarded BIP projects already had some level of existing broadband service, and three-quarters of the awarded BIP money went to projects with at least one existing provider somewhere within the project area. Many of the awarded projects received more than one PNR.

In Round One, BTOP and BIP used the same methodology for collecting PNRs. Of the 48 BTOP applications that received awards in Round One, 5 had zero PNRs submitted. Thus, 90% of awarded BTOP infrastructure projects received one or more PNRs in Round One. The high percentage is not surprising, given that most BTOP infrastructure projects are middle-mile projects (85% of total BTOP infrastructure projects), which cover a significantly larger project area than last-mile projects.

In Round Two, NTIA significantly changed the methodology for collecting PNRs. NTIA posted a list of 69,880 Census block groups or tracts that each Round Two Comprehensive Community Infrastructure (CCI) applicant proposed to serve through its project. The posting of this information initiated a window for existing broadband service providers to submit information about the broadband services they currently offer in their respective service territories by Census block group or tract. Census block group or tract numbers are not listed according to specific applications, and NTIA stated that they would connect challenges from service providers to the proposed service areas of relevant Round Two CCI applications. In total, 391 existing broadband providers filed PNRs in Round Two.⁴⁸

The presence of an existing broadband provider in a project's proposed service area was one of many factors RUS and NTIA considered when deciding whether to fund an application. In the case of some "unserved" areas, it was possible that there could be at least one existing provider present, and in the case of "underserved areas" it was a certainty that one or more existing broadband providers would be present in the proposed service area. Thus, PNRs were one, but by no means the only, tool used by RUS and NTIA to assess the level of existing broadband service in proposed project areas. Agencies also used available broadband deployment data and analysis gathered by the FCC, the states, and others.⁴⁹ Where feasible, RUS also relied on regional USDA rural development staff to assess the adequacy of broadband service in proposed project areas. Finally, other factors were considered when assessing the existing broadband service in a proposed project area—factors such as affordability, quality of service, available download and upload speeds, and adoption rates.

The issue of providing federal funding to areas and communities with existing providers is controversial and has been previously raised with respect to the RUS Rural Broadband Access Loan and Loan Guarantee Program.⁵⁰ Broadband awards to areas with preexisting service—that is, areas where existing companies already provide some level of broadband—have sparked controversy because award recipients might compete to some extent with other companies already providing broadband service. On the one hand, one could argue that the federal

⁴⁷ See <http://ssl.ntia.doc.gov/broadbandgrants/applications/search.cfm>.

⁴⁸ Available at <http://www2.ntia.doc.gov/archives#responses>.

⁴⁹ The National Broadband Map—which is based on data gathered by the State Broadband Data and Development Grant Program—was released on February 17, 2011. Thus, the map and data were not available until after the BTOP and BIP awards were determined by NTIA and RUS.

⁵⁰ See CRS Report RL33816, *Broadband Loan and Grant Programs in the USDA's Rural Utilities Service*, by Lennard G. Kruger.

government should not be subsidizing competitors for broadband service, particularly in sparsely populated rural markets which may be able only to support one provider. Furthermore, providing grants and loans for projects serving communities with preexisting broadband service may divert assistance from unserved areas that are most in need.

On the other hand, many suburban and urban areas currently receive the benefits of competition among broadband providers—competition which can potentially drive down prices while improving service and performance. It is therefore appropriate, others have argued, that rural areas also receive the benefits of competition, which in some areas may not be possible without federal financial assistance. It is also argued that it may not be economically feasible for applicants to serve sparsely populated unserved communities unless they are permitted to also serve more lucrative areas that may already have existing providers. Additionally, it is argued that middle-mile broadband facilities, which are primarily being constructed under BTOP, can in some cases serve to assist existing providers to more economically serve unserved communities.

Funding for Oversight and Program Administration

In addition to issuing BTOP and BIP awards, both NTIA and RUS must oversee and administer those awarded projects as they progress toward completion. In FY2009 and FY2010, NTIA administration of the BTOP program was funded by the ARRA, which allocated not more than 3% of BTOP funding for administrative costs. With that funding expiring on September 30, 2010, NTIA sought additional administrative funding in the appropriations process. NTIA argued that additional appropriations were essential to enable oversight and management of the grants that had been awarded. Beginning with its FY2011 budget proposal, the Administration has requested and received additional appropriations (typically in the range of \$20 to \$30 million each fiscal year) necessary for NTIA administration and oversight of BTOP grants.

In contrast to NTIA, RUS has not requested additional appropriations to manage the BIP program. According to the Government Accountability Office (GAO), RUS used Recovery Act funds to fully fund a contract extension with ICF International to provide BIP program support through 2013.⁵¹

Stimulus Awards and the National Broadband Plan

As mandated by the ARRA, the National Broadband Plan (NBP) was released by the FCC on March 17, 2010.⁵² The NBP set a broadband availability goal⁵³ that “every American should have affordable access to robust broadband service, and the means and skills to subscribe if they so choose,” and cited a “broadband availability gap” of 14 million people in the United States living in 7 million housing units that do not have access to terrestrial broadband infrastructure capable of download speeds of at least 4 Mbps.⁵⁴ The FCC estimated that \$24 billion in additional funding would be necessary to fill what it refers to as the “broadband availability gap.”⁵⁵

⁵¹ Statement of Mark L. Goldstein, Government Accountability Office, Testimony before the House Subcommittee on Communications and Technology, Committee on Energy and Commerce, *Broadband Programs Awards and Risks to Oversight*, February 10, 2011, pp. 6-7, available at <http://www.gao.gov/assets/130/125463.pdf>.

⁵² Federal Communications Commission, *Connecting America: The National Broadband Plan*, March 2010, available at <http://download.broadband.gov/plan/national-broadband-plan.pdf>.

⁵³ See CRS Report R43016, *The National Broadband Plan Goals: Where Do We Stand?*, by Lennard G. Kruger.

⁵⁴ *Connecting America: The National Broadband Plan*, p. 20.

⁵⁵ *Ibid.*, p. 136.

As provided for in the ARRA, BTOP and BIP are one-time-only programs, and are but one component in any strategy to reach ubiquitous nationwide broadband availability. According to the National Broadband Plan:

BTOP and BIP alone will not be sufficient to close the broadband availability gap. Other government support is required to complete the task of connecting the nation to ensure that broadband reaches the highest-cost areas of the country. Closing the broadband availability gap and connecting the nation will require a substantial commitment by states and the federal government alike. This commitment must include initial support to cover the capital costs of building new networks in areas that are unserved today, as well as ongoing support for the operation of newly built networks in areas where revenues will be insufficient to cover ongoing costs.⁵⁶

The other major federal vehicle for funding telecommunications development in rural areas is the Universal Service Fund (USF).⁵⁷ Subsidies provided by USF's Schools and Libraries Program and Rural Health Care Program are used for a variety of telecommunications services, including broadband access. While the USF's High Cost Program does not *explicitly* fund broadband infrastructure, subsidies are used, in many cases, to upgrade existing telephone networks.

Another important component of reaching National Broadband Plan goals is encouraging the continuing and accelerating rollout of wireless broadband. In recent years wireless broadband has grown faster than any other broadband technology deployment—according to the FCC, the number of mobile wireless broadband connections has almost tripled since 2008.⁵⁸ In his 2011 State of the Union Address, President Obama set a goal of enabling entities to provide wireless broadband to at least 98% of all Americans within five years. Among the ways wireless broadband could be further deployed to unserved or underserved areas is through broadband funding programs (such as universal service) and by making additional spectrum available to providers.⁵⁹

Finally, there exist other federal programs that provide financial assistance for various aspects of telecommunications and broadband development.⁶⁰ These include the Rural Broadband Access Loan and Loan Guarantee Program, the Community Connect Broadband Grants, and the Telecommunications Infrastructure Loan Program at the Rural Utilities Service.⁶¹ Those programs are ongoing (unlike the ARRA broadband programs) but operate on a smaller scale than the BIP program.

⁵⁶ Ibid., p. 139.

⁵⁷ For more information on the Universal Service Fund, see CRS Report RL30719, *Broadband Internet Access and the Digital Divide: Federal Assistance Programs*, by Lennard G. Kruger and Angele A. Gilroy.

⁵⁸ In this case, broadband connection is defined as over 200 kbps in one direction. FCC, *Internet Access Services, Status as of December 31, 2010*, October 2011, pp. 24-25, available at http://hraunfoss.fcc.gov/edocs_public/attachmatch/DOC-310261A1.pdf.

⁵⁹ See CRS Report R40674, *Spectrum Policy in the Age of Broadband: Issues for Congress*, by Linda K. Moore.

⁶⁰ See CRS Report RL30719, *Broadband Internet Access and the Digital Divide: Federal Assistance Programs*, by Lennard G. Kruger and Angele A. Gilroy. Also see CRS Report R42524, *Rural Broadband: The Roles of the Rural Utilities Service and the Universal Service Fund*, by Angele A. Gilroy and Lennard G. Kruger.

⁶¹ See CRS Report RL33816, *Broadband Loan and Grant Programs in the USDA's Rural Utilities Service*, by Lennard G. Kruger.

Appendix.

Table A-1. State-by-State Distribution of All BTOP, SBDD, and BIP Awards

	Number of Awards	Total Amount of Grants and Loans (\$millions)
California	29	444.3
Kentucky	20	315.0
Texas	32	312.8
North Carolina	18	278.6
Oklahoma	27	277.6
Missouri	20	263.5
Michigan	18	245.7
Washington	17	244.3
Minnesota	29	242.3
Illinois	18	239.6
Tennessee	16	233.9
Pennsylvania	13	215.9
National Awards ^a	7	206.0
Ohio	20	202.4
Louisiana	10	189.8
New Mexico	17	184.5
West Virginia	10	184.3
Vermont	7	174.0
Wisconsin	23	171.4
Georgia	17	170.7
Iowa	20	166.9
New York	20	160.7
Virginia	16	154.5
Colorado	13	146.5
Kansas	14	144.9
Alabama	15	142.5
Alaska	9	138.8
Montana	8	133.4
Arkansas	8	128.5
Mississippi	10	127.3
Florida	13	126.5

	Number of Awards	Total Amount of Grants and Loans (\$millions)
Maryland	6	125.0
Arizona	14	113.0
Connecticut	2	97.6
North Dakota	11	96.1
Massachusetts	9	94.5
American Samoa	2	92.9
Virgin Islands	4	67.5
Nevada	12	66.7
Indiana	10	63.5
New Hampshire	7	54.5
South Dakota	8	53.4
Oregon	15	52.7
New Jersey	3	49.7
Utah	9	48.9
South Carolina	7	45.4
Maine	7	42.6
Puerto Rico	3	41.1
Hawaii	5	40.4
Nebraska	6	31.6
Idaho	13	30.5
District of Columbia	4	27.2
Rhode Island	3	24.9
Wyoming	3	14.8
Guam	2	7.5
Delaware	2	5.0
Northern Mariana Islands	2	3.4

Source: NTIA, *The Broadband Technology Opportunities Program: Expanding Broadband Access and Adoption in Communities Across America, Overview of Grant Awards*, December 2010, available at http://www.ntia.doc.gov/reports/2010/NTIA_Report_on_BTOP_12142010.pdf.

Notes: Amounts shown may include the NTIA-estimated per-state share of any awards that impact multiple states. For BIP grants and loans, multistate awards (except for the satellite grants) have been split and categorized as separate state-specific awards by RUS. BTOP totals include the \$293 million in State Broadband Data & Development (SBDD) grants distributed to each of the 50 states, five territories, and the District of Columbia.

- a. Four BIP satellite projects, two BTOP Sustainable Broadband Adoption projects, and one BTOP Comprehensive Community Infrastructure project.

**Table A-2. State-by-State Per Capita
Distribution of BTOP and BIP Awards**

Principal State or Project Area	Grants + Loans Announced (\$millions)	Population (July 1, 2009)	Federal Funding per Capita (\$)
Vermont	174.0	621,760	279.85
Alaska	138.8	698,473	198.72
North Dakota	96.1	646,844	148.57
Montana	133.4	974,989	136.82
West Virginia	184.3	1,819,777	101.28
New Mexico	184.5	2,009,671	91.81
Oklahoma	277.6	3,687,050	75.29
Kentucky	315.0	4,314,113	73.02
South Dakota	53.4	812,383	65.73
Iowa	166.9	3,007,856	55.49
Kansas	144.9	2,818,747	51.41
Minnesota	242.3	5,266,214	46.01
District of Columbia	27.2	599,657	45.36
Arkansas	128.5	2,889,450	44.47
Missouri	263.5	5,987,580	44.01
Mississippi	127.3	2,951,996	43.12
Louisiana	189.8	4,492,076	42.25
New Hampshire	54.5	1,324,575	41.15
Tennessee	233.9	6,296,254	37.15
Washington	244.3	6,664,195	36.66
Maine	42.6	1,318,301	32.31
Hawaii	40.4	1,295,178	31.19
Wisconsin	171.4	5,654,774	30.31
Alabama	142.5	4,708,708	30.26
North Carolina	278.6	9,380,884	29.70
Colorado	146.5	5,024,748	29.16
Connecticut	97.6	3,518,288	27.74
Wyoming	14.8	544,270	27.19
Nevada	66.7	2,643,085	25.24
Michigan	245.7	9,969,727	24.64
Rhode Island	24.9	1,053,209	23.64
Maryland	125.0	5,699,478	21.93
Idaho	30.5	1,545,801	19.73
Virginia	154.5	7,882,590	19.60
Illinois	239.6	12,910,409	18.56

Principal State or Project Area	Grants + Loans Announced (\$millions)	Population (July 1, 2009)	Federal Funding per Capita (\$)
Nebraska	31.6	1,796,619	17.59
Utah	48.9	2,784,572	17.56
Ohio	202.4	11,542,645	17.53
Georgia	170.7	9,829,211	17.37
Arizona	113.0	6,595,778	17.13
Pennsylvania	215.9	12,604,767	17.13
Massachusetts	94.5	6,593,587	14.33
Oregon	52.7	3,825,657	13.78
Texas	312.8	24,782,302	12.62
California	444.3	36,961,664	12.02
South Carolina	45.4	4,561,242	9.95
Indiana	63.5	6,423,113	9.89
New York	160.7	19,541,453	8.22
Florida	126.5	18,537,969	6.82
New Jersey	49.7	8,707,739	5.71
Delaware	5.0	885,122	5.65

Source: Compiled and calculated by CRS from *The Broadband Technology Opportunities Program: Expanding Broadband Access and Adoption in Communities Across America, Overview of Grant Awards*. Population data is from National and State Population Estimates, U.S. Census Bureau.

Author Information

Lennard G. Kruger
Specialist in Science and Technology Policy

Disclaimer

This document was prepared by the Congressional Research Service (CRS). CRS serves as nonpartisan shared staff to congressional committees and Members of Congress. It operates solely at the behest of and under the direction of Congress. Information in a CRS Report should not be relied upon for purposes other than public understanding of information that has been provided by CRS to Members of Congress in connection with CRS's institutional role. CRS Reports, as a work of the United States Government, are not subject to copyright protection in the United States. Any CRS Report may be reproduced and distributed in its entirety without permission from CRS. However, as a CRS Report may include copyrighted images or material from a third party, you may need to obtain the permission of the copyright holder if you wish to copy or otherwise use copyrighted material.